

The details on the Procurement in excess of €10m during the year ended 31st December 2021 are as follows: **Procurements in excess of €10m during year ended 2021**

Project Details	
Year:	2021
Parent Department:	Mayo County Council
Name of Contracting Body:	Mayo County Council
Name of Project/Description:	N5 Westport to Turlough Road Project
Procurement Details	
Advertisement Date:	25 th May 2018
Tender Advertised in:	Official Journal of the EU (2018/S 099-225295)
Awarded to:	Wills BAM Joint Venture
EU Contract Award Notice Date:	28 th November 2019
Contract Price:	€128,117,689, excluding VAT
Progress	
Start Date:	Q4 2019
Expected Date of Completion per Contract:	Q4 2022
Spend in Year under Review:	€45,750,336 excluding VAT
Cumulative Spend to End of Year:	€66,504,887 excluding VAT
Projected Final Cost:	€128,117,689, excluding VAT
Value of Contract Variations:	Unknown
Date of Completion:	Q2 2023
Outputs	
Expected Output on Completion (E.G. XX kms of Road, No of units etc)	20km of Type 2 Dual Carriageway and 5km of Single Carriageway
Output Achieved to date (E.G. X kms of Roads, No of Units etc)	By end of 2021 Site Clearance & topsoil is complete. Earthworks 80%, Drainage 25%, Utilities 75% and Structures 80% complete. Accommodation Works 10% and Pavement 5%.